



CONTRACTOR COMPLETION/ PERFORMANCE REPORT

Ref:

Details Of Works executed by

: M/S Lakshmi Electrical Works,
: PU- Electrical & Electronic Estate;
: Thuvakud
: Tiruchirappalli-620015.

Date:

010314

SI NO	Description	Remarks
01.	Name of work with Brief Particulars	Supply Of MV Panel,APFC panel,Sub Switch Board, Lighting Switch Board, Single & 3 phase Switch Board.
02.	Contract Agreement No.And Date	Order No.9 Dt. 14.09.2013
03.	Date Commencement	14.09.2013
04.	Schedule Date of Completion	30.11.2013
05.	Actual Date of Completion	30.11.2013
06.	Details of Compensation Levied for Delay ,if Any	Nil
07.	Contract Amount	25,62,640
08.	Gross Amount of the work Completed	25,62,640
09.	Name And Address of The Authority Under Whom Work Executed	Vetrivel Alloys Castings, 12-A, sivan kovil main street,Kumaran Nagar , Trichirappalli.620017
10.	Whether the Contractor Employed Qualified Engineer/ Overseer during Execution of work.	Yes
11.1	Did The Contractor go For Arbitration	No
.2	If Yes Amount Of Claim	Nil
.3	Amount Received	Nil

For VETRIVEL ALLOY CASTINGS

S. Kailash

PARTNER



Office: "KAILASH ILLAM" P.B.No:724,12-A, Sivan Koil Main Street, Kumaran Nagar, Trichy - 620 017. ☎+91 431 2770062 Fax : +91 431 2770283
Works: Sf No : 675, R.T. Malai, (Naicker Thottam Bus Stop). Trichy - Thogaimalai Main Road, Kulithalai - T.k., Karur - D.t. Pin : 621 313. ☎+91 9842987722
E-mail : vetrivelalloycastings@gmail.com,kailash_sundaram@yahoo.com

TIN : 33163465377

CST No : 1079763

ECC code : AAJFVO237DEMOOI