



ANANTHAM
Silks

CONTRACTOR COMPLETION REPORT

Details of Works executed by

: M/S Lakshmi Electrical Works,
: PU- 1,Electrical & Electronic Estate,
: Thuvakudi
: Tiruchirappalli-620015.

SI NO	Description	Remarks
01.	Name of work with Brief Particulars	Supply Of 11KV Double Pole Structure ,MV Panel,APFC panel, Sub Switch Board, Lighting Switch Board, Single & 3 phase Switch Board.
02.	Contract Agreement No.And Date	Order No:23 Dt. 10.07.2013
03.	Date Commencement	10.07.2013
04.	Schedule Date of Completion	29.10.2013
05.	Actual Date of Completion	29.10.2013
06.	Details of Compensation Levied for Delay ,if Any	Nil
07.	Contract Amount	1,04,43,996.00
08.	Gross Amount of the work Completed	1,04,43,996.00
09.	Name And Address of The Authority Under Whom Work Executed	Anantham Silks No:69/125, (Old No:69, New No: 125) A.R.R. Road, Kumbakonam - 612001.
10.	Whether the Contractor Employed Qualified Engineer/ Overseer during Execution of work.	Yes
11.1	Did The Contractor go For Arbitration	No
.2	If Yes Amount Of Claim	Nil
.3	Amount Received	Nil

For ANANTHAM SILKS.,

69/125,Old No: 69/ New No: 125, A.R.R.Road,
Kumbakonam - 612001, Tamilnadu.

S. Selvakumar
(S. Selvakumar)
07/10/14