

Bharat Heavy Electricals Limited

(A Govt. of India Undertaking)

High Pressure Boiler Plant, Tiruchirappalli 620 014, India

MAINTENANCE & SERVICES DEPARTMENT

☎: (0431) 2575380 Fax: (0431) 2521416

e-mail: esalai@bheltry.co.in



39-300
ISO 9001

E.S.SALAIKUBERAN

Sr.Dy.General Manager

Date: 27.01.2011

CONTRACTOR COMPLETION REPORT

Details of works executed by : M/s. Lakshmi Electrical Works,
: 103/8-1, Buddhar Street, S.K.M.Building,
: Thuvakudimalai,
: Tiruchirappalli – 620 022.

Sl. No	Description	Remarks
01.	Name of work with brief particulars	Additions & Alterations in Power Distributions.
02.	Contract Agreement No. and Date	4600000043 Dated 17.05.2008.
03.	Date of commencement	01.05.2008
04.	Schedule date of completion	30.04.2009
05.	Actual date of completion	31.08.2009 (Extended by BHEL)
06.	Details of compensation levied for delay, if any	Nil
07.	Contract amount	Rs.49,97,085-00
08.	Gross amount of the work completed	Rs.44,59,857-00
09.	Name and address of the authority under whom work executed.	V.Ragu, Sr.Manager / Maintenance & Services, Bharat Heavy Electricals Limited, Tiruchirappalli – 620 014.
10.	Whether the contractor employed qualified Engineer/Overseer during execution of work	Yes
11.1	Did the contractor go for arbitration	No
2	If yes amount of claim	Nil
3	Amount received	Nil


Sr.Dy.General Manager /M&S

Regd.Office: BHEL House, Siri Fort, New Delhi - 110 049